



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: July 5, 2013

REPORT NO.: 16

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 6-29	No work activity
Sun. 6-30	No work activity
Mon. 7-1	The Contractor closed the CR 150W intersection and began installation of storm piping / structures in the Stage IV area . They also completed preparation of remaining drive approaches and sidewalk sections.
Tues. 7-2	The Contractor milled the Stage IV road sections and continued placing Stage IV storm piping / structures . They also poured several of the remaining extended Stage III drive approaches and sidewalk . The Hoosier Co. placed new regulatory signage in the Stage II / III completed areas.
Wed. 7-3	The Contractor completed work associated with the second project milestone . They also continued placing Stage IV storm piping / structures and they poured the final Stage III drive approach and completed the remaining clean-up and removal of misc. equipment / materials from the Stage II/III area.
Thurs. 7-4	No work activity – Independence Day
Fri. 7-5	No work activity – INDOT holiday work restriction

Bill Coleman, United Consulting

PROJECT REPRESENTATIVE