



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: July 19, 2013

REPORT NO.: 18

PROJECT NUMBER: **R-29419**

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 7-13	The Contractor continued <b>fine grading of sub-grade</b> and <b>ditching along west side of CR 150W</b> . They also <b>installed dry well on east side of CR 150W</b> .
Sun. 7-14	No work activity
Mon. 7-15	The Contractor <b>continued excavation and placement of uniform riprap in ditch line along CR 150W</b> . They also <b>placed additional Stage IV sidewalk sections</b> and began lay-out and string-line placement in <b>preparation for curb/gutter work</b> .
Tues. 7-16	The Contractor <b>completed installation of 'crossing island curb</b> and continued placement of riprap in drainage swale. They also <b>completed fine grading the Stage IV roadway sub-grade</b> in preparation for placement of HMA Base.
Wed. 7-17	The Contractor <b>placed 19.00mm HMA Base course in Stage IV</b> . They also continued preparation of drives for HMA and continued placing topsoil and fine grading behind curb.
Thurs. 7-18	The Contractor <b>completed ditching work and placement of uniform riprap</b> . They also placed excavated material in crossing island, continued fine grading behind curb and installed inlet structure E-7.
Fri. 7-19	The Contractor <b>placed the Stage IV curb/gutter</b> and continued placement of topsoil and fine grading of areas behind the curb. They also placed and compacted shoulder stone along CR 150W.

Bill Coleman, United Consulting  
PROJECT REPRESENTATIVE